Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurment		Present Measurment			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
24	Excavation								
1	Hire charges of JCB Excavator	Days			1.00	6720.00	6720.00	1.00	6720.00
2	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications. specification. No. KBS 2.1(a) / 2.3.1 (P.5/1.2.1 PW.P & IWTD SR 2016-17)	Cum			133.21 148.73	169.56	22587 25218.66	148.73	22582 25218.66
25									
3	Removing & refixing ston slabs of drains and pointing in C.M (1:3)	Sqm			11.52	82.08	945.56	11.52	945.56
4	Providing and fixing Precast RCC Slabs as Per approved design, specification and Direction Engineer-in-Charge. (Approved Data Rate).	Sqm			13.5 13.68	2100.00	28350 28728.00	13.68	28350 28728.00
5	KSRRB M300-53 : Construction of embankment with approved material Gravel/Murrum with all lifts and leads, trasnporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications including cost of gravell/murrum,watering charges & compaction by vibratory roller to 95% of proctors density. MORTH Specification No. 305. (Page No. 147 & Item No. 19.60)	Cum			158.40	311.04	49268.74	158.40	49268.74